

List of Works completed or in progress during period 01.08.2020 to 31.07.2021

Sl. No	Name of the Work	NIT NO	Tender Amount	Work Order Value	Status as on 31/07/2021	Remarks
1	Construction of 3 storied RCC Girl's hostel utilizing funds under UGC XII plan & RUSA-1	T/16-17/405 Dt. 11.01.2017	Rs.5,91,74,625.00	Rs.5,32,74,214.00	in progress	Completed on 22.10.2021
2	Construction of three storied new Girls hostel building for B.S. & B.Tech under ACA. Fund 16-17 (phase-1, G.F. only) at Gauhati University (civil,sanitary,water supply,electrical works)	T/17-18/412 Dt. 03.01.2018	Rs.3,80,35,360.00	Rs.3,26,97,528.00	in progress	
3	Construction of new Academic building for B.S & B.Tech course under ACA fund 16-17 (phase-1, G.F only) at Gauhati University (civil,sanitary,water supply & electrical works)	T/17-18/419 Dt. 05.01.2018	Rs.6,42,87,660.00	Rs.6,22,23,171.00	Completed on 30/09/2020	
4	Construction of multi purpose Indoor Hall at Gauhati University under urban sports Infrastructure scheme (USIS) (civil, sanitary, water supply and electrical works)	T/17-18/500 Dt.28.03.2018	Rs.5,91,96,600.00	Rs.5,46,36,419.00	in progress	
5	Proposed RCC building (GF) Physics Department at GU (civil, sanitary, water supply works) under RUSA-1	T/17-18/479 Dt.27.02.2018	Rs.59,74,714.00	Rs.49,59,760.49	Completed on 22/12/2020	
6	TNEIF BUILD-1 : Construction of Residential quarter at Gauhati University under Tejasvi-Nav-Adhitam-Astu Edu Infra funds (TNEIF) (civil,sanitary,water supply and electrical works)	T/18-19/181 Dt. 30.08.2018	Rs.1,80,89,473.00	Rs.1,57,37,838.21	Completed on 31/12/2020	
7	TNEIF Build-2 : Construction of skill development center building at G.U. under Tejasvi Nav-Adhitam Edu Astra Infra Funds (TNEIF) (civil,sanitary, water supply and electrical works)	T/18-19/136 Dt. 24.07.2018	Rs.3,36,17,641.00	Rs.3,02,89,489.92	in progress	
8	TNEIF BUILD-3 : Const. of building for Placement Cell, Pre-examination centre & career counselling centre at GU (civil, sanitary w/s and electrical works)	T/19-20/277 Dt. 18.12.2019	Rs.3,64,56,039.00	Rs.3,64,05,397.00	in progress	

Kanun
Dy. University Engineer
Gauhati University

P. S. S. S.
Superintending Engineer
Gauhati University

Sl. No	Name of the Work	NIT NO	Tender Amount	Work Order Value	Status as on 31/07/2021	Remarks
9	TNEIF BUILD-4 : Construction of convention centre at G.U. under Tejasvi-Nav-Adhitam-Astu Edu-Infra Funds (TNEIF) (civil,sanitary,w/s & electrical works)	T/18-19/336 Dt. 04.01.2019	Rs.9,67,26,332.00	Rs.8,86,87,107.00	in progress	
10	Construction of Retail Book Shop counter & display room (GUPD) (Assam Type) for students and visitors at Gauhati University	T/18-19/242 Dt. 31.10.2018	Rs.59,25,282.00	Rs.50,30,999.00	Completed on 27/02/2021	
11	Construction of Hostel Building for International Students at Gauhati University (Ground Floor, First Phase) (civil, sanitary, w/s & electrical works) under RUSA-1	T/18-19/394 Dt. 01.03.2019	Rs.3,18,24,485.00	Rs.2,88,01,367.00	in progress	Completed on 31/08/2021
12	Construction of Building for Brahmaputra Studies Centre at Gauhati University Campus (Civil, Sanitary, water supply & Electrical Works) funded by NEC Shillong under Ministry of DoNER	T/19-20/314 Dt. 24.01.2020	Rs.26,54,96,296.00	Rs.27,47,45,969.00	in progress	
13	Providing LED street light with pole through UG cable under RUSA-2.0	T/19-20/364 Dt.17.03.2020	Rs.35,17,459.00	Rs.42,94,209.00	Completed	
14	Widening of Road from Bio-diversity to RCC-2 Boy's Hostel Under RUSA-2.0	T/19-20/365 Dt. 17.03.2020	Rs.29,51,570.00	Rs.29,51,570.00	Completed	
15	Dev of Play Ground under RUSA-2.0	T/19-20/302 Dt. 11.01.2020	Rs.28,30,020.00	Rs.28,30,000.00	Completed	
16	Construction of RCC Girls' Hostel (1st & 2nd floor) Building for B.Tech & B.S. students at Gauhati University under RUSA-2.0 (Civil, Sanitary, Water supply & Electrical works)	T/19-20/278 Dt. 24.12.2019	Rs.3,74,03,417.00	Rs.3,73,90,172.00	in progress	Completed on 01/12/2021
17	Vertical extension of Geography building under RUSA-2.0	T/19-20/308 Dt. 22.01.2020	Rs.1,14,05,406.00	Rs.1,00,91,204.00	Completed on 14/07/2021	
18	Proposed Academic Building for Department of Instrumentation & USIC (Ground Floor) (Under RUSA 2.0)	T/20-21/11 Dt. 01.06.2020	Rs.1,55,82,069.00	Rs.1,38,35,787.00	in progress	
19	Proposal New Academic Building (G+1) Under RUSA-2.0 at GU	T/20-21/24 Dt. 10.06.2020	Rs.5,98,68,068.00	Rs.5,44,59,634.00	in progress	

Signature
12/07/21
Dy. University Engineer
Gauhati University

Signature
12/07/21
Superintending Engineer
Gauhati University

Sl. No	Name of the Work	NIT NO	Tender Amount	Work Order Value	Status as on 31/07/2021	Remarks
20	Proposed Horizontal extension of Botany Department (G+1) RCC Building (Remaining work) at Gauhati University (Under RUSA-1)	T/20-21/10 Dt. 01.06.2020	Rs.80,40,704.00	Rs.96,51,144.00	in progress	
21	Infrastructure development work in connection with "Faculty Development UGC-HRDC under RUSA-2.0" of Gauhati University	T/20-21/146 Dt. 11.02.2021	Rs.1,16,62,964.00	Rs.1,00,65,886.00	in progress	
22	Vertical extension of 1st & 2nd floor over existing ground floor of the D grade flat at Saraighat Colony GU campus	T/20-21/26 Dt. 23.06.2020	Rs.1,22,70,285.00	Rs.1,11,55,490.00	in progress	Completed on 30/10/2021
23	Conversion of Yoga hall into a dedicated Public Aquarium at ECO park, Bongaigaon Town, Assam (Civil, Sanitary & water supply and Electrical work) (sponsored by ICAR-GOI under SCSP Scheme) (outreach programme under Zoology Dept.)	T/20-21/86 Dt. 09.11.2020	Rs.32,40,349.00	Rs.32,07,946.00	in progress	Completed on 01/08/2021
24	Construction of Brood bank for ornamental Fishes at Aquaculture & Bio-Diversity Centre of Gauhati University	T/20-21/96 Dt. 22.12.2020	Rs.40,55,108.00	Rs.37,41,728.00	in progress	
25	Proposed G+5 Storied Residential Flat (20 Units) for Professors at Gauhati University (Civil, Sanitary & Water Supply, Electrical works and installation of Lift)	T/20-21/89 Dt. 09.02.2021	Rs.9,05,85,608.00	Rs.8,88,71,439.00	in progress	
26	Improvement of Sports Facility at Gauhati University (Multipurpose indoor hall) (a) Providing Electrification and Sports Lighting Works including providing Insulation panels under the existing roof(b) Supply and Installation of Bucket Chairs. Under RUSA-1	T/21-22/13 Dt. 09.06.2021	Rs.78,48,454.00	Rs.73,72,378.00	in progress	

12/3/22
Dy. University Engineer
Gauhati University

12/3/22
Superintending Engineer
Gauhati University